

European Synchrotron Radiation Facility

19th ESLS Meeting 2011

ISA, Aarhus University

23rd – 24th November

Status of ESRF RF Upgrade: HOM Damped Cavities* & Solid State Amplifiers



Jörn Jacob, Vincent Serrière, Jean-Maurice
Mercier, Michel Langlois, Georges Gautier,

ESRF




* This work, carried out within the framework of the ESRFUP project, has received research funding from the EU Seventh Framework Programme, FP7.

RF upgrade overview



RF upgrade concept





Recent review of ESRF upgrade strategy

- ☞ *Budget reductions:*
 - ⇒ *no additional long beam line in cell 7*
 - ⇒ *300 mA option not retained in phase 1 of ESRF upgrade ⇒ cavity series fabrication frozen*
- ☞ **SSA still a priority** as alternative to klystrons, however, also SSA program will be adapted

1. 18 new single cell HOM damped cavities for 300 mA operation
 - ☞ End of 2004 start R&D
 - ☞ Today: 2 prototypes delivered
2. Solid State Amplifiers
 - ☞ Extremely Modular,
 - ☞ Intrinsic redundancy,
 - ☞ High global operation MTBF, ...
 - ◇ 4 x 150 kW SSA for the Booster
 - ◇ 18 x 150 kW SSA for the Storage Ring
 - ◇ 1st batch: 7 SSA in fabrication by ELTA
3. In house development of SSA:
 - ☞ Cavity combiner for 132 modules
 - ☞ Planar balun transformer

RF upgrade phase 1 well in progress !



3 SSA from ELTA for SR:



- Powering 3 new HOM damped cavities on the storage ring

4 SSA from ELTA for the booster:

- Commissioning on variable dummy load (EH tuner) underway (2/4 tested)
- Commissioning of all 4 amplifiers on the ring in March 2012

3 prototype HOM damped cavities ...

- Test with beam one by one on cell 25 with klystron transmitter TRA3:
- RI cavity installed in October: excellent behaviour with beam



... 3 prototype HOM damped cavities

- 2013: all 3 cavities in new 7 m section/cell 23 with 3 SSA


Cav 6 & new cavity for test

Cell 23, length 5 m → 7 m


352.2 MHz Single cell NC **HOM damped** cavity

[ESRF project leader: Vincent Serrière]

- 9 MV with 12 to 18 cavities ($4.7 \pm 0.4 \text{ M}\Omega$)
- Planned operation at 300 mA
- Power capability to sustain up to 500 mA



Based on 500 MHz BESSY, MLS, ALBA design
[E. Weihreter et al.]



E-beam welding of HOM coupling sections to the body

- ⇒ to avoid the gap between ridges and cavity body
- ⇒ to suppress residual HOM and flange over-heating (observed on BESSY/ALBA cavity)


3 power prototypes in fabrication:

- ☞ validate the design
- ☞ validate 2 different manufacturing procedures
- ☞ qualify 3 companies: RI, SDMS, CINEL
- ☞ obtain 3 operational cavities for cell 23 according to initial upgrade concept





* This work, carried out within the framework of the ESRFUP project, has received research funding from the EU Seventh Framework Programme, FP7.

Initially specified mechanical design & manufacturing procedure
applied by RI - Research Instruments (photos)




Alternative design proposed by SDMS, engineered by V. Serrière / ESRF
applied by SDMS and CINEL



CINEL: 3 body sectors after machining of the water cooling channels, September 2010






SDMS parts of end discs ready for e-beam welding



SDMS: Body after e-beam assembly of the 3 sectors, November 2010

SMDS cavity: one e-beam weld / HOM coupling section **leaky**
→ successful repair





SDMS proposed to solve the problem:

- 1) MIG welding: not successful and after several attempts the coupling section fell off
- 2) by a further e-beam weld from inside with an intermediate copper ring

Status of HOM Damped Cavities

RI – Research Instruments

- Delivered 15 June 2011
- Excellent fundamental mode impedance:
 - $R_s = 4.9 \text{ M}\Omega$,
 - $Q_0 = 33800$ (expected 30000 to 35000)
- HOM spectrum a factor two lower than design goal
- **600 kV obtained in CW** on RF power test stand
 - ☞ RF fingers between HOM coupling section and damper: no sign of degradation \Rightarrow **1st successful step in validating our approach**



- October: Installation on Storage Ring cell 25
- Passive operation with excellent vacuum behaviour at
 - ✓ 200 mA in multibunch fillings (a few hours after machine restart)
 - ✓ 95 mA in 16 bunch filling: obtained within 10 min, with $p < 5.10^{-9}$ mbar (most demanding for HOM dampers)
- Active operation - first tests with beam acceleration
 - ✓ $V_{acc} = 0.4 \text{ MV}$ with 20 kW
 - ✓ $I_{beam} = 168 \text{ mA}$ with total of 63 kW into new cavity

Status of HOM Damped Cavities


SDMS cavity:

- Delivered on 20 July 2011
- Installation on cell 25 in summer 2012

CINEL

- Still in fabrication: delivery in 2012
- Tests on cell 25 early 2013

- ☞ Summer 2013: Installation of all 3 cavities on cell 23 lengthened to 7 m



SDMS cavity


Status of SSA from ELTA

[ESRF project leader: J.-M. Mercier]

Order 7 x 150 kW SSA from ELTA / AREVA:

- ☞ Qualifying SSA as alternative to high power klystrons to guarantee long term operation of ESRF → preparing possible replacement of other klystrons in further upgrade phases.
- ☞ Saving electrical power on the booster thanks to the anti flicker system needed for the cycling at 10 Hz.
- ☞ Qualifying with beam a new storage ring RF unit comprising 3 HOM damped cavities powered by 3 SSA, which could replace one klystron powered five-cell copper cavity.

ELTA design based on SOLEIL SSA: (Transfer of technology from SOLEIL)



650 W – 352.2 MHz RF module

- developed by SOLEIL
- 6th generation LDMOSFET = BLF 578 / NXP
- $V_{ds} = 50 \text{ V}$
- Gain: $20.3 \pm 0.2 \text{ dB}$
- Efficiency: 68 to 70 %
- Low transistor & circuit temperature: $< 60 \text{ }^\circ\text{C}$
- Circulator: Insertion loss $< 0.2 \text{ dB}$, Isolation $> 26 \text{ dB}$



Summer 2010:

- 500 hours fatigue test with 7500 ON/OFF cycles
- 16 RF modules at 10 kW: without any detected degradation

Status of SSA from ELTA, followed

75 kW tower →

- 128 RF modules
- Coaxial combiner tree with $\lambda/4$ transformers



150 kW amplifier = 2 towers

Spec: $\eta > 55\%$ at 150 kW

$\eta > 45\%$ at 100 kW

150 kW / full reflection for 20 μ s

150 kW / 50 kW reflection permanently




80 kW / full reflection permanently

Guarantee extension ⇒ 5 years in total !

April 2011:

- **First 75 kW tower at the ESRF, tested at full power on load**
- **Mismatch checked for all phases with E/H tuner**
- **Initially $\eta \approx 59\%$ → degradation after 1000 h run test → $\eta \approx 57\%$ (still above spec)**

Status of SSA from ELTA, followed



- ✓ NXP: checked transistors are still in spec
- ✓ ESRF experiment: Partial cure by UV radiation
 - ☞ indicates electron trapping in crystal defects of LDMOSFET channel, but not only explanation
- ✓ ELTA is currently investigating this phenomenon
- ✓ Only little degradation on SSA efficiency, since nominal module power around 610 W, i.e. at the limit of the observed effect



**Lot 1 for the Booster:
4 x 150 kW
amplifiers**

**2 five-cell
cavities
x 2 couplers**

4 Waveguide
switches to
4 water loads


Directional
couplers

**SY: Booster
Synchrotron**

**75 kW
tower**

Existing
transmitter room
SYRF

Status of SSA from ELTA, followed



Three 150 kW SSA already installed in SYRF

- Delivery of first 150 kW SSA for the booster on 2 September 2011 (late by 2 months)
- 3rd SSA delivered last week
- Preliminary acceptance tests on adjustable load (E/H tuner) completed on SSA 1 and SSA 2
 - SSA1: $\eta = 59 \pm 1\%$
 - SSA 2: $\eta = 58 \pm 1\%$
 - Some reservations to be released at the final acceptance tests on booster cavities
- No significant gain & efficiency degradation after 200 hours run test on SSA 1: however, this needs to be monitored carefully during coming 1000's hours of operation
- Tests of booster SSA 3 and SSA 4 still foreseen this year, before 18th December
 - then electricity and water cut for long ESRF shut down ☞ tight schedule
- Connection to booster cavities foreseen during long winter shut down
- Final acceptance tests on booster cavities in March 2011 ☞ intermediate accelerator restart during ESRF shut down

400 V ac / 280 V dc power supply for the booster SSA

Constant power
300...400 kW

Reduced power consumption



Peak DC power
1000...1200 kW

Mains 400 V ac

280 V dc

10 Hz

600 kW RF



In house built capacitor cabinets



- One 280 V dc / 400 kW PS for the booster SSA
- Four 280 V dc / 360 kW PS: 3 for the 3 SR SSA and 1 as "hot spare" for the booster SSA (slightly reduced power for normal injection use of the booster)

Developed by ESRF Power Supply Group

SSA control

SSA - monitoring of:

- For each RF module:
 - DC Current
 - Transistor socket and circulator load temperatures
- RF forward and reflected power at each 5 kW combination and each 75 kW tower
- Cooling water flow and temperature interlocks
- “Muxboxes” interconnected via RS485

4 control racks:

(1 per SSA)

- LLRF & Driver crate with RS232 communication
- Hardwired Fast Interlock crate with RS232 communication
- PLC crate / slow interlocks with TCP/IP communication
- RF amplitude & phase measurement crate with RS232 communication

1 common rack:

- Transmitter control computer (PCI Express)
- PCI Rocket ports (RS 232/422/485) communication with local control racks and ELTA “muxboxes”
- LLRF crate with FPGA based IQ regulation loop for the 10 Hz / 50 ms booster pulse

→ modulated RF signal distributed to 4 individual SSA



FPGA rack for booster waveform control



*IQ modulator / demodulator LLRF rack
[ESRF project leader: G. Gautier]*

In house R&D of SSA



[ESRF project leader: Michel Langlois]

Objectives

- ☞ develop the required internal expertise for the follow up of more than 1 MW of SSA
- ☞ further develop this technology to reduce size & costs and to increase the efficiency

1. RF module with planar balun

- ✓ Both sides of the transformer are printed on the PCB
- ✓ No coaxial for the balun transformer:
 - ⇒ easier mass production,
 - ⇒ reduced fabrication costs
- ✓ 1st version limited to ≈ 400 W by component temperature
- ✓ 2nd improved version:
 - ⇒ no matching capacitor on balun – at the price of some extra length
 - ⇒ **650 W already obtained**
 - ⇒ ultimately: use of high thermal conductivity substrate



In house R&D of SSA

2. Cavity Combiner

Strongly loaded E_{010} resonance

- Modest field strength
- Cavity at atmospheric pressure
- 1 dB - Bandwidth \approx 500 kHz

For ESRF application:


- 6 rows x 22 Columns x 600 ... 800 W per transistor module

\Rightarrow 75 ... 100 kW

- More compact than coaxial combiners


$$\beta_{\text{waveguide}} \approx n_{\text{module}} \times \beta_{\text{module}} \gg 1$$

- Easy to tune if n_{module} is varied
- Substantial reduction of losses \Rightarrow higher η




H field

Homogenous magnetic coupling of all input loops



E field

Strong capacitive coupling to the output waveguide





In house R&D of SSA

Lab prototype with 18 inputs




- ✓ Versatility already checked: matching with 6 to 18 modules in place by moving post and short
- ✓ Next step: build 3 wings with 6 RF power modules each to obtain 10 to 12 kW

Project within FP7/ESFRI/CRISP:

- 75 kW prototype for ESRF
- Feasibility studies for CERN, ESS and FAIR at other frequencies



New cavity **high power coupler** using **LHC window**



- Collaboration contract CERN / ESRF / SOLEIL
- First prototype coupler:
 - Conditioning at ESRF since 1 week: **already 200 kW CW and 300 kW in 80 μ s pulses !**
- Prototype coupler for SOLEIL cavity will be tested later at ESRF using a dedicated warm cavity from CERN
- Furthermore, fabrication of
 - 2 series couplers for ESRF
 - 2 series couplers for SOLEIL
 - 1 prototype to be tested this autumn + possibly several series couplers for APS (extra contract)
 - 4 prototypes for SPL
- ☞ Many thanks to Eric Montesinos / CERN for his great involvement and for leading this project !



Eric Rabeuf



Jörn Jacob



Jean-Maurice
Mercier



Marc
Dubrulle

Hervé
Delamare

Thank you for
your attention !
ESRF Linac / Injection-
Extraction / RF Group



Baroudi
Boucif



Philippe
Chatain



Paul De
Schynkel



Georges
Gautier



Vincent
Serrière



Michel
Langlois



Nicolas
Michel



Massimiliano
De Donno



Didier Boilot



Denis Vial



Pierre
Barbier