

European Synchrotron Light Source workshop XIX

ESRF Operation and Upgrade status report



European Synchrotron Radiation Facility

J. L. Revol

On behalf of the
Accelerator & Source Division





Pascal Elleaume

École Normale Supérieure de Physique (Ulm)

- 1984: Thesis : «Laser à électrons libres sur l'anneau de collision d'Orsay» (Y. Petroff, Y. Farge)
Design of the Super-ACO FEL
- 1986: ESRF: Head of the Insertion Device Group
- 2001 : ESRF: Director of the Accelerator & Source Division
- 19/03/2011: Accidental death in the French Alps at 55

Pascal was the initiator of the accelerator upgrade

ESRF Upgrade 2009-2018




Funding for a first phase (from 2009 to 2015) secured to deliver:

- Eight new beamlines, with an extension of the experimental hall.
- Refurbishment of many existing beamlines
- Upgrade of the X ray source for availability, stability and brilliance
- Developments in synchrotron radiation instrumentation

While maintaining an operational facility

Longer beamlines
Increased capacity




Beginning of works:
October 2011

Started !!!



Nov 2011		Dec 2011		Jan 2012		Feb 2012		Mar 2012		Apr 2012		May 2012	
Tue 01		Thu 01	. . .	Sun 01	s s s	Wed 01	s s s	Thu 01	s s s	Sun 01	s s s	Tue 01	M M M
Wed 02		Fri 02	. . .	Mon 02	s s s	Thu 02	s s s	Fri 02	s s s	Mon 02	s s s	Wed 02	M M M
Thu 03		Sat 03	. . .	Tue 03	s s s	Fri 03	s s s	Sat 03	s s s	Tue 03	s s s	Thu 03	. . .
Fri 04		Sun 04	. . .	Wed 04	s s s	Sat 04	s s s	Sun 04	s s s	Wed 04	s s s	Fri 04	. . .
Sat 05		Mon 05	s s s	Thu 05	s s s	Sun 05	s s s	Mon 05	s s s	Thu 05	s s s	Sat 05	. . .
Sun 06		Tue 06	s s s	Fri 06	s s s	Mon 06	s s s	Tue 06	s s s	Fri 06	s s s	Sun 06	. . .
Mon 07		Wed 07	s s s	Sat 07	s s s	Tue 07	s s s	Wed 07	s s s	Sat 07	s s s	Mon 07	. . .
Tue 08		Thu 08	s s s	Sun 08	s s s	Wed 08	s s s	Thu 08	s s s	Sun 08	s s s	Tue 08	M M M
Wed 09		Fri 09	s s s	Mon 09	s s s	Thu 09	s s s	Fri 09	s s s	Mon 09	s s s	Wed 09	. . .
Thu 10		Sat 10	s s s	Tue 10	s s s	Fri 10	s s s	Sat 10	s s s	Tue 10	s s s	Thu 10	. . .
Fri 11		Sun 11	s s s	Wed 11	s s s	Sat 11	s s s	Sun 11	s s s	Wed 11	s s s	Fri 11	. . .
Sat 12		Mon 12	s s s	Thu 12	s s s	Sun 12	s s s	Mon 12	r r r	Thu 12	s s s	Sat 12	. . .
Sun 13		Tue 13	s s s	Fri 13	s s s	Mon 13	s s s	Tue 13	r r r	Fri 13	s s s	Sun 13	. . .
Mon 14		Wed 14	s s s	Sat 14	s s s	Tue 14	s s s	Wed 14	r r r	Sat 14	s s s	Mon 14	M M M
Tue 15		Thu 15	s s s	Sun 15	s s s	Wed 15	s s s	Thu 15	r r r	Sun 15	s s s	Tue 15	M M M
Wed 16		Fri 16	s s s	Mon 16	s s s	Thu 16	s s s	Fri 16	r r r	Mon 16	s s s	Wed 16	. . .
Thu 17		Sat 17	s s s	Tue 17	s s s	Fri 17	s s s	Sat 17	r r r	Tue 17	s s s	Thu 17	. . .
Fri 18	. . .	Sun 18	s s s	Wed 18	s s s	Sat 18	s s s	Sun 18	r r r	Wed 18	s s s	Fri 18	. . .
Sat 19	. . .	Mon 19	s s s	Thu 19	s s s	Sun 19	s s s	Mon 19	M M M	Thu 19	s s s	Sat 19	. . .
Sun 20	. . .	Tue 20	s s s	Fri 20	s s s	Mon 20	s s s	Tue 20	M M M	Fri 20	r r r	Sun 20	. . .
Mon 21	. . .	Wed 21	s s s	Sat 21	s s s	Tue 21	s s s	Wed 21	M M M	Sat 21	r r r	Mon 21	. . .
Tue 22	M M M	Thu 22	s s s	Sun 22	s s s	Wed 22	s s s	Thu 22	M M M	Sun 22	r r r	Tue 22	M M M
Wed 23	. . .	Fri 23	s s s	Mon 23	s s s	Thu 23	s s s	Fri 23	M M M	Mon 23	r r r	Wed 23	. . .
Thu 24	. . .	Sat 24	s s s	Tue 24	s s s	Fri 24	s s s	Sat 24	M M M	Tue 24	r r r	Thu 24	. . .
Fri 25	. . .	Sun 25	s s s	Wed 25	s s s	Sat 25	s s s	Sun 25	M M M	Wed 25	r r r	Fri 25	. . .
Sat 26	. . .	Mon 26	s s s	Thu 26	s s s	Sun 26	s s s	Mon 26	s s s	Thu 26	M M M	Sat 26	. . .
Sun 27	. . .	Tue 27	s s s	Fri 27	s s s	Mon 27	s s s	Tue 27	s s s	Fri 27	M M M	Sun 27	. . .
Mon 28	. . .	Wed 28	s s s	Sat 28	s s s	Tue 28	s s s	Wed 28	s s s	Sat 28	M M M	Mon 28	. . .
Tue 29	M M M	Thu 29	s s s	Sun 29	s s s			Thu 29	s s s	Sun 29	M M M	Tue 29	M M M
Wed 30	. . .	Fri 30	s s s	Mon 30	s s s			Fri 30	s s s	Mon 30	M M M	Wed 30	. . .
		Sat 31	s s s	Tue 31	s s s			Sat 31	s s s			Thu 31	. . .

- Upgrade of BPM electronics
 - Improvement of the beam position stability
 - Coupling reduction
 - New position feedback
- 6 m long straight sections
 - No change in magnet lattice
 - Canted straight sections
- 7 m straight sections
 - Lattice symmetry breaking
 - New magnets necessary
- Cryogenic in-vacuum undulators
- Diagnostics developments
- New RF Transmitters
- New RF Cavities



Sum signal of the 4 buttons:

- Lifetime monitor
- Instant Fractional-Beamloss monitor


- Achieving lower coupling
 - Better resolution of the response matrices → improved model
 - New correction method: minimization of Resonance Driving Terms
 - Increased number of skew quad correctors: 32 → 64

Down to 3.5 pm


- Maintaining small coupling
 - ID gap variations with magnetic field errors induce varying contributions to coupling (in-vacuum undulators)
 - Local correction of ID magnetic field errors
 - 2 skew quad correctors, lookup table
 - Automatic periodic retuning of the correction

$4 \text{ pm} < \varepsilon_z < 5 \text{ pm}$ on medium term (1 week)

- Maintaining low emittance during USM: 1 week delivery



- Present
 - Slow feedback: 224 BPMs, 96 steerers, every 30 s
 - Fast feedback uses fewer monitors and steerers, (32 dedicated BPMs, 32 dedicated steerers)
 - Combination of the 2 systems is delicate
- Under commissioning
 - Single system from DC to 200 Hz
 - 224 Libera BPMs
 - 96 standard steerers up to 200 Hz (integrated in the sextupoles)
 - New power supplies
 - 10 kHz operation
 - Much better correction of the orbit distortion induced by IDs



One of the 224 Beam Position Monitors




Group of 7 Libera BPMs per cell

4 cabinets each containing 18 corrector channels

One of the 8 Feedback Processors

One of the 96 sextupoles housing the correctors

27/09/2011
 224 BPMs / 96 steerers
 Average over 224 BPMs




Horizontal OFF

Horizontal ON



Vertical OFF

Vertical ON




No change in optics
New vacuum chambers


- 6 m section no canting
 - **Standard**
 - ID18, ID20 , ID14
 - ID 24 full 6m operational with 4 carriages
 - **With New 2.5 m in-vacuum undulator**
 - ID6
- 6 m Large Angle canting
 - ID30 (± 2.2 mrad)
 - ID16 (± 2.7 mrad)



- ✓ **Modification of cabling, piping,**
- ✓ **Transfer of valves, pump transition chambers, bellows, BPM in place of the quadrupoles.**
- ✓ **Replacement of upstream and downstream chambers.**
- ✓ **Installation a 6 metre ID chamber (pre-conditionned)**




5 metre Section standard



4 straight sections already converted to 6 metres.


5 sections to be done in 2012



6 metre Section (6173 mm)

Permanent Magnet Steerers¹

- Homogeneous field integral
- Low fringe field
- 11 Steerers manufactured




Steering angles in [mrad]


ID16	-2.70	5.40	-2.70
ID18	-1.2	2.71	-1.51
ID23	-0.75	1.5	-0.75
ID30	-2.2	4.4	-2.2



2.70 mrad End Steerer


[1] G. Le Bec and J. Chavane, NIMA, 2011, doi:10.1016/j.nima.2011.10.057






- New girders
- New quadrupoles
- Individual power supplies
- New vacuum chambers
- 1st symmetry breaking

Goal:
Redistribute RF cavities to
gain useful straight sections





- 12 units manufactured by ANTEC
- Needed for 7 m straight sections
- Gradient 26 T/m
- Diameter 66 mm

- Delivered
- Magnetic measurement at ESRF


Stretched wire bench

Measurements


- Fiducialization
- Multipole analysis

Applications


- Lattice magnets
- Insertion devices
- Steerers and correctors




Field integral



Multipoles



- Least square analysis
- Accuracy of $\sim 10^{-4}$ of the main multipole




Low temperature magnets
 ↓
 25 % Higher field
 ↓
 Increased brilliance at high energy

CPMU-II


18 mm period / 6 mm gap

0.99 T @ 150 K

3.0 deg RMS phase error @ 150 K (2.7 deg @ RT)



ID25-XRL




02/Feb/2011
 USM (7/8 +1)
 32 skew correctors

ID25-b : 6.6 pm
ID25-xrl : 6.2 pm
 IAX : 6.4 pm

01/Feb/2011
 MDT (7/8 +0)
 64 skew correctors

ID25-b : 3.6 pm
ID25-xrl : 3.7 pm
 IAX : 4.2 pm

Tue Apr 13 22:47:41  Exit

SR Current (pct-id05) ...

301.00 mA

Lifetime

20h 50mn




Filling mode ...

2/3 multibunch


MDT ...



- 300 mA stored during MDT for validation of the accelerator developments and also for tests with some beamlines.
- No user mode at 300 mA before the end of Upgrade phase 1.

1 hour of injection @ 1Hz (3600 injections) : 11 electrons accumulated




**Booster RF : 4
150 kW amplifiers**






*Based on 500 MHz BESSY, MLS, ALBA design
[E. Wehreter et al.]*

The priority is still machine operation:



Filling modes



Energy	GeV	6.04
Multibunch Current in 7/8+1	mA	200 4 (single)
Horizontal emittance	nm	4
Vertical emittance	pm	3.5


91 % of Beamtime available for Timing Experiments

<i>Machine statistics</i>	2009	2010	2011 <i>To 27 October</i>
Availability (%)	99.04	98.78	98.83
Mean time between failures (hrs)	75.8	67.50	103.2
Mean duration of a failure (hrs)	0.73	0.82	1.21

In 2010:


5538 hours of beam
 2000 Research proposals
 ~ 6300 Users, 1500 Experiments
 ~ 1800 Referred publications

ESRF brilliance record



Reduction and maintenance of the vertical emittance from 35 pm to 3.5 pm.

Lifetime maintained in excess of 45 hours in multibunch (7/8+1)



✓ Reduction of the lifetime in **multibunch** limited to less than 10 hours despite a reduction of the coupling by an order of magnitude

==> Still no topping-up envisaged

✓ The other modes do not benefit from the coupling reduction because the emittance is vertically blown up to get a reasonable lifetime

==> Topping up would be valuable



**MANY thanks
for your attention**